

| Act ID | Description | Orig Dur | Early Start | Early Finish | 2004 | | | | | | 2005 | | | | | | |
|---------------------|---|----------|-------------|--------------|--|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|--|
| | | | | | JUN | JUL | AUG | SEP | OCT | NOV | DEC | JAN | FEB | MAR | APR | MAY | |
| CONSTRUCTION | | | | | | | | | | | | | | | | | |
| GENERAL | | | | | | | | | | | | | | | | | |
| 70000 | MOBILIZATION | 10 | 14JUN04 * | 25JUN04 | MOBILIZATION | | | | | | | | | | | | |
| 70090 | Notify EPA of Asbestos Abatement | 10 | 23JUN04 | 06JUL04 | Notify EPA of Asbestos Abatement | | | | | | | | | | | | |
| 70020 | FALL '04 SEMESTER BEGINS | 0 | 18AUG04 * | | FALL '04 SEMESTER BEGINS | | | | | | | | | | | | |
| 70680 | CHILLED WATER PROJECT COMPLETE | 0 | | 13DEC04 * | CHILLED WATER PROJECT COMPLETE | | | | | | | | | | | | |
| 70030 | FALL '04 SEMESTER ENDS | 0 | | 14DEC04 * | FALL '04 SEMESTER ENDS | | | | | | | | | | | | |
| 70100 | Dairy Shut Down | 0 | 03JAN05 * | | Dairy Shut Down | | | | | | | | | | | | |
| 70040 | SPRING '05 SEMESTER BEGINS | 0 | 10JAN05 * | | SPRING '05 SEMESTER BEGINS | | | | | | | | | | | | |
| 70120 | Renovation of Passenger Elevator | 35 | 31JAN05 * | 18MAR05 | Renovation of Passenger Elevator | | | | | | | | | | | | |
| 70110 | End Dairy Shut Down | 0 | | 21FEB05 | End Dairy Shut Down | | | | | | | | | | | | |
| 70130 | Renovation of Freight Elevator | 35 | 28FEB05 | 15APR05 | Renovation of Freight Elevator | | | | | | | | | | | | |
| 70060 | PRE-FINAL INSPECTION | 5 | 27APR05 | 03MAY05 | PRE-FINAL INSPECTION | | | | | | | | | | | | |
| 70070 | SATISFY PRE-FINAL PUNCHLIST | 14 | 04MAY05 | 23MAY05 | SATISFY PRE-FINAL PUNCHLIST | | | | | | | | | | | | |
| 70050 | SPRING '05 SEMESTER ENDS | 0 | | 10MAY05 * | SPRING '05 SEMESTER ENDS | | | | | | | | | | | | |
| 70080 | SCO FINAL INSPECTION | 1 | 24MAY05 | 24MAY05 | SCO FINAL INSPECTION | | | | | | | | | | | | |
| 70010 | PROJECT COMPLETE | 0 | | 24MAY05 | PROJECT COMPLETE | | | | | | | | | | | | |
| SITWORK | | | | | | | | | | | | | | | | | |
| PHASE I | | | | | | | | | | | | | | | | | |
| 70590 | INSTALL NEW GAS PIPING & METER | 5 | 04AUG04 | 10AUG04 | INSTALL NEW GAS PIPING & METER (PSNC) | | | | | | | | | | | | |
| 70650 | Install Temporary Chiller Skid and Tie-In | 5 | 27AUG04 | 02SEP04 | Install Temporary Chiller Skid and Tie-In | | | | | | | | | | | | |
| 70740 | Temp Chiller remains Until Perm CW System | 0 | 03SEP04 | | Temp Chiller remains Until Perm CW System Starts | | | | | | | | | | | | |
| 70750 | Demo Concrete Paving for Generator Pad / | 3 | 13SEP04 * | 15SEP04 | Demo Concrete Paving for Generator Pad / Ftg s | | | | | | | | | | | | |
| 70760 | Generator Wall Footings | 7 | 16SEP04 | 24SEP04 | Generator Wall Footings | | | | | | | | | | | | |
| 70770 | Backfill Generator Wall Footings | 2 | 27SEP04 | 28SEP04 | Backfill Generator Wall Footings | | | | | | | | | | | | |
| 70780 | Rough In Conduits to Generator Pad | 1 | 29SEP04 | 29SEP04 | Rough In Conduits to Generator Pad | | | | | | | | | | | | |
| 70790 | Generator Pad | 1 | 30SEP04 | 30SEP04 | Generator Pad | | | | | | | | | | | | |
| 70820 | Pour Back Concrete Paving at Generator Areas | 2 | 01OCT04 | 04OCT04 | Pour Back Concrete Paving at Generator Areas | | | | | | | | | | | | |
| 70810 | Generator Screenwall | 5 | 05OCT04 | 11OCT04 | Generator Screenwall | | | | | | | | | | | | |
| 70800 | Set Generator | 1 | 08OCT04 | 08OCT04 | Set Generator | | | | | | | | | | | | |
| 70550 | INSTALL NEW CHILLED WATER LINE TO BUILDING | 5 | 14DEC04 | 20DEC04 | INSTALL NEW CHILLED WATER LINE TO BUILDING | | | | | | | | | | | | |
| 70540 | TIE-IN NEW CHILLED WATER PIPNG | 1 | 26DEC04 | 26DEC04 | TIE-IN NEW CHILLED WATER PIPNG | | | | | | | | | | | | |
| 70560 | INSTALL NEW WATER METER & BACKFLOW PREVENTER | 3 | 27DEC04 | 29DEC04 | INSTALL NEW WATER METER & BACKFLOW PREVENTER | | | | | | | | | | | | |
| 70570 | INSTALL NEW WATER MAIN TO BUILDING | 5 | 30DEC04 | 05JAN05 | INSTALL NEW WATER MAIN TO BUILDING | | | | | | | | | | | | |
| 70530 | Demo Concrete Paving above Grease Trap / Sewers | 4 | 03JAN05 | 06JAN05 | Demo Concrete Paving above Grease Trap / Sewers | | | | | | | | | | | | |
| 70500 | INSTALL NEW GREASE TRAP / Sewers | 7 | 07JAN05 | 17JAN05 | INSTALL NEW GREASE TRAP / Sewers | | | | | | | | | | | | |

| | |
|---------------------------|---------|
| Start date | 21FEB03 |
| Finish date | 24MAY05 |
| Data date | 10JUN04 |
| Run date | 14JUN04 |
| Page number | 1A |
| © Primavera Systems, Inc. | |

**NORTH CAROLINA STATE UNIVERSITY
SCHAUB FOOD SCIENCE BUILDING**

-  Early bar
-  Progress bar
-  Critical bar
-  Summary bar
-  Start milestone point
-  Finish milestone point

