

Capital Projects at a Glance

NORTH CAROLINA STATE UNIVERSITY					
		Bid 2012			
		Bid 2013			
		In Construction			
		Complete			
Code/Item	Project Name	Status	Bid	Expected Acceptance	Remarks
41024 306	Broughton Hall	In Design			SD Production Underway - Project going on hold after SD
40824 313	Gregg Museum	In Design			SD/DD Production Underway - Project on hold after DD
40624 315	Yarborough Chiller Plant Capacity Expansion	In Design	4/5/12	12/20/12	Advertising for Bids
41024 305	Sullivan Substation Redundancy	In Design	5/1/12	12/12/12	CD Review Underway
41024 303	Alternate Communications Route - Permanent	In Design	5/1/12	11/7/12	Advertising to Prequalify GC
41024 309	Early College High School	In Design	5/14/12	6/20/13	CD Review Underway
41024 308	Phytotron Renovation - Grant Funded Project	In Design	8/29/12	4/8/13	CD Production Underway
41024 310	Burlington Labs Upgrades	In Design	10/5/12	2/20/13	Negotiating Design Fee Based on Revised Scope
	Phytotron Performance Contract	In Design	9/9/13	5/21/14	Designer Interview 3/12/12
40624 314	Dairy Milking Parlor	In Construction		3/16/12	Construction of metal building is complete. Upfit 85% construction complete
40024 303	Corporate Research I - HVAC & Central Utility Connection	In Construction		3/26/12	55% Construction complete
41024 313	Slocum Forestry Camp - 4 New Cabins	In Construction		3/30/12	80% Construction complete
41024 313	Slocum Forestry Camp- New Classroom	In Construction		3/30/12	80% Construction complete
41024 313	Slocum Forestry Camp - Kitchen Dining Facility	In Construction		4/30/12	35% Construction complete
40024 303	Partners I & Research IV Interior Renovation	In Construction		6/10/12	15% Construction complete
40724 301	Hunt Library Complex	In Construction		9/14/12	Clearing Package - Complete Deck - Complete Infrastructure 98% construction complete Building 83% construction complete IEI Gallery - expected completion date 12/21/12
41024 370	(Cogen) Cates & Yarborough Plants - Boiler Replacement	In Construction		5/22/13	43% Construction complete
41024 312	Lee & Sullivan Residence Halls Room Renovations	In Award		8/2/13	Requesting Award
40824 314	Centennial Campus Student Housing	In Construction		8/1/14	Executing Change Order for Buildings 7% Construction complete
40824 313	Talley Student Center Addition and Renovation	In Construction	7/6/12	11/27/14	CD Production Underway Bid date shown is for Phase I - Building Addition & Renovation 6% Construction complete
41024 314	CBC Facilities Zone Shop - Site Work	Complete			Acceptance 3/12/12
40024 303	Non-Wovens Institute- Partners I Upfit - Centennial Cam	Complete			Acceptance 3/12/12
LLC	Carol Poole Golf Clubhouse	On Hold			
	Engineering Building IV	On Hold			Designer Selected
	Engineering Building V	On Hold			Designer Selected
40924 307	Greek Village Townhomes	On Hold			Advanced Planning approved by State Construction on 1/7/11. Project on hold.
40924 307	Greek Infrastructure Phase II	On Hold			Designer Selected
40824 312	J.W. Isenhour Tennis Complex Weight Room	On Hold			CD Review complete - Project on Hold
40624 320	NCSU Bell Tower Masonry Repairs, Waterproof, & Tuckpoint	On Hold			
40724 306	Schaub Food Science Building - Dairy Retail Facility	On Hold			Fundraising underway in Jan. 2010; business plan not yet approved