

Capital Projects at a Glance

NORTH CAROLINA STATE UNIVERSITY		Bid '09			
		Bid '10			
		Bid 2011			
		Bid 2012			
		In Construction			
Code/Item	Project Name	Status	Bid	Expected Acceptance	Remarks
40724 320	Polk Hall Phase II	In Design			CD Repackage Underway, project will go on hold after approval of CDs
	Phytotron Study	In Design			Selection choices to be approved by Board of Trustees
40724 302	4H Education Center - BJP/Sertoma Education Center	In Design	9/23/09	8/23/10	Bid date is for pool and bath house
40724 302	Swannanoa 4H Education Center	In Design	10/27/09	10/13/10	CD Review Underway
40524 312	Facilities Operations Support Space	In Design	11/27/09	2/4/11	CD Review Underway
40824 306	West Lot Parking Deck	In Design	12/22/09	11/16/10	CD Production Underway
40724 301	Hunt Library Deck/Infrastructure	In Design	1/21/10	1/25/11	CD Production Underway
40624 314	Dairy Milking Parlor	In Design	1/29/10	3/10/11	Scope Redefinition Underway
40824 312	J.W. Isenhour Tennis Complex Expansion	In Design	3/16/10	1/7/11	Preparing Design Contact
40724 307	Student Health Services Center - Addition and Renovation	In Design	3/23/10	7/28/11	CD Production Underway
40824 312	Derr Track Improvements	In Design	4/11/10	1/31/11	SD/DD Production Underway
40824 315	Carmichael Pool Repairs	In Design	6/10/10	8/29/11	Preparing to advertise for designer
40824 311	Atrium Food Court Renovation	In Design	8/19/10	6/28/11	SD/DD Production Underway
40624 320	Cates & Yarbrough Plants - Boiler Replacement	In Design	10/28/10	2/16/12	DD Review Underway RFP Advertised
40724 306	Schaub Food Science Building - Dairy Retail Facility	In Design	11/19/10	1/25/12	Finalizing dept repayment plan
40624 303	Non-Wovens Institute - Centennial Campus	In Design	1/14/11	7/6/12	Advertisng for Designer
40824 313	Talley Student Center Addition and Renovation	In Design	6/10/11	5/9/14	Designer Selection Underway Bid date shown is for Early Site
40824 314	Centennial Campus Student Housing	In Design	5/23/12	7/12/13	Designer Selection Underway
40624 320	Winslow Hall Renovation	In Construction		9/11/09	98% Construction complete
40624 311	Greek Court Redevelopment Infrastructure	In Construction		9/15/09	86% Construction complete
40624 320	CVM Substation	In Construction		9/30/09	95% Construction complete
40124 317	CVM Parking Deck	In Construction		10/13/09	90% Construction complete
40624 320	Avent Ferry Admin. Ctr. Renovation	In Construction		11/11/09	75% Construction complete
49624 323	Rocky Branch Restoration Phase III	In Construction		12/28/09	65% Construction complete
40624 304	CC Landscaping - Greenway Phase II	In Award		1/19/10	Awaiting DOI Approval
40624 356	CBC 23 KV Conversion	In Construction		2/3/10	15% Construction complete
40724 302	4H Eastern Conference Center	In Construction		4/10/10	3% Construction complete
40524 301	College of Engineering Complex Phase III	In Construction		5/20/10	Early Site 95 % Construction complete Infrastructure Phase A 99%, B 99%, Phase C 100 % Construction complete Building - 78% Construction complete Contract completion date 7/20/10
40724 308	ESK Village - Fire Sprinkler	In Construction		9/20/10	Notice to Proceed issued 8/24/09
40124 317	Terry Small Companion Animal Hospital	In Construction		12/1/10	36% Construction complete
40724 301	Hunt Library Complex	In Design	3/18/10	6/1/12	Clearing Package award approved 8/19/09 Bid date shown is for Foundations, Elevator, Waterproofing, UE MEP Building CD Production underway
LLC	American Home Development	On Hold			
	Broughton Hall	On Hold			Designer Selected
40724 320	Central Chilled Water Extensions & Connections to 6 Buildings	On Hold			
	Engineering Building IV	On Hold			Designer Selected
	Engineering Building V	On Hold			Designer Selected
40624 320	NCSU Bell Tower Masonry Repairs, Waterproof, & Tuckpoint	On Hold			
LLC	The Point	On Hold			