

Non-Bond Projects at a Glance

NORTH CAROLINA STATE UNIVERSITY		Bid '09			
		Bid '10			
		In Construction			
		Complete			
Code/Item	Project Name	Status	Bid	Expected Acceptance	Remarks
	Broughton Hall Renovation	In Design			Study Underway
40824 312	Derr Track Improvements	In Design			Advertising for designer
40824 312	Isehour Tennis Complex Expansion	In Design			Advertising for designer
40724 320	Polk Hall Phase II	In Design			CD Repackage Underway, project will go on hold after approval of CDs
40724 302	4H Eastern Conference Center	In Design	5/19/09	3/10/10	Advertising for bid.
40724 302	4H Education Center - BJP/Sertoma Education Center	In Design	6/18/09	4/15/10	CD Review Underway
40724 301	Hunt Library Complex	In Design	7/6/09	4/5/12	Bid date shown is for Clearing Package DD Production Underway
40724 308	ESK Village - Fire Sprinkler	In Design	7/9/09	8/2/10	CD Review Underway
40724 302	Swannanoa 4H Education Center	In Design	9/29/09	9/15/10	CD Production Underway
40524 312	Facilities Operations Support Space	In Design	10/22/09	12/29/10	CD Production Underway
40724 301	Hunt Library Deck/Infrastructure	In Design	11/24/09	4/29/11	Bid opening is for Deck
40724 307	Student Health Services Center - Addition and Renovation	In Design	3/22/10	5/31/11	DD Production Underway
40824 306	West Lot Parking Deck	In Design	4/22/10	6/3/11	SD Production Underway
40724 306	Schaub Food Science Building - Dairy Retail Facility	In Design	8/4/10	10/11/11	Awaiting approval of Self Liquidating bill by Legislature
40824 311	Atrium Food Court Renovation	In Design	8/19/10	6/28/11	Advertising for designer
40624 320	Cates & Yarbrough Plants - Boiler Replacement	In Design	10/28/10	2/16/12	DD Production Underway
40624 320	Yarbrough Steam Plant - Add Chiller & Cooling Tower	In Construction		5/30/09	99 % Construction complete
40389 323	CVM Finger Barns HVAC and Electrical Improvements	In Construction		5/30/09	97% Construction complete Contract completion date is 6/30/09
40624 320	Winslow Hall Renovation	In Construction		7/12/09	68% Construction complete
40624 311	Greek Court Redevelopment Infrastructure	In Construction		7/16/09	66% Construction complete
40624 320	CVM Substation	In Construction		7/16/09	5% Construction complete
40624 310	Bragaw Residence Hall - Phase II	In Construction		8/7/09	Phase II to start mid May
40524 301	Partner's Way Deck Phase II	In Construction		8/14/09	65% Construction complete Contract completion date is 7/20/10
40624 304	CC Landscaping - Greenway Phase II	In Award		8/24/09	Awaiting DOI Approval
40624 356	CBC 23 KV Conversion	In Award		9/8/09	Preparing Award Letter
40124 317	CVM Parking Deck	In Construction		10/13/09	40% Construction complete
40624 320	Avent Ferry Admin. Ctr. Renovation	In Construction		10/20/09	30% Construction complete
49624 323	Rocky Branch Restoration Phase III	In Construction		12/18/09	17% Construction complete
40524 301	College of Engineering Complex Phase III	In Construction		5/20/10	Reconciling GMP Early Site 91 % Construction complete Infrastructure Phase A 96%, B 91%, Phase C 100 % Construction complete Building - 57% Construction complete Contract completion date 7/20/10
40124 317	Terry Small Companion Animal Hospital	In Construction		11/2/10	25% Construction complete
40524 309	CBC Infrastructure Improvements Phase A	Complete			
40024 302	Main Campus Drive	Complete			
40224 309	Thompson Theater Renovation	Complete			
LLC	American Home Development	On Hold			
40724 320	Central Chilled Water Extensions & Connections to 6 Buildings	On Hold			
40624 314	Dairy Milking Parlor	On Hold			
	Engineering Building IV	On Hold			Designer Selected
	Engineering Building V	On Hold			Designer Selected
40624 320	NCSU Bell Tower Masonry Repairs, Waterproof, & Tuckpoint	On Hold			
LLC	The Point	On Hold			